



# Morphett / Hutchinson Streets Precinct Upgrade Stage 2 Streetscape Update 7

19 June 2014

## Feature Paving for Footpaths

Paving works have been concentrating on Hutchinson Street north and will continue around the corner into the plaza area now that the seating and feature stone works in that area has progressed.

Bunting and barricading has been put in place on Morphett Street west southern side (next to shops) in readiness for footpath paving over the next few weeks.

While paving is underway, access to these businesses will maintained, either via the rear entrances off the Barker Plaza car park or managed access from Morphett Street.

Morphett Street west northern side (vacant block) footpath base is also being prepared ready for paving.



All efforts are being made by Council's contractor to progress the works to meet the completion target of mid year. Continuing favourable weather will be a critical factor in the next few weeks for the following phases of work.

## Regular Update

Regular updates on the progress of the works will be posted to Council's website <http://www.dcmtbarker.sa.gov.au>.

## Council's Contact

Should you require any further information or have any queries as works progress, please contact Council's Contract Project Manager, Mr Ian Powell, on telephone 0408 970 966 or email [council@dcmtbarker.sa.gov.au](mailto:council@dcmtbarker.sa.gov.au).

## Communications Log:

19 June 2014	Streetscape Update 7	17 March 2014	Streetscape Update 3
27 May 2014	Streetscape Update 6	24 February 2014	Streetscape Update 2
14 April 2014	Streetscape Update 5	21 January 2014	Streetscape Amenities Update 1
1 April 2014	Streetscape Update 4		



# Morphett / Hutchinson Streets Precinct Upgrade Stage 2 Streetscape Update 7

